Infrastructure HSW Management Sub-System

Roof Inspection Check



Building Name: Darling West Building No: NT 03 Date of Inspection: 21/07/2023 Inherent Risk Keys required: Roof Access Medium

Roof Access Details

- Laboratory roof can be accessed internally through hatch.
- Lecture Theatre roof is accessed externally via a portable ladder.

Internal access to the Laboratory roof via stairs to level 4. A safe system of work is required to access the locked hatchway opposite door 205 (a key is required) which leads to the roof. * Please note the proximity of stairwell to roof hatch.





Lecture theatre roof

Access hatch to laboratory roof

No access unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Details			
Roof Material: Iron			No. of Roofs on Building: Two (2)
Pitch:	< 15°		Roof Height (m): 2 Storeys High
Gutter Details: Box Gutter	X		Fragile Panels / areas: N/A
Walkways Platforms Anchor Points	N/A N/A N/A	Other:	Parapet Details (height, construction): N/A
Description of Roof & Roof Space Plant: Aerials on Laboratory roof – no EME exposure Exhausts on Lecture Theatre roof			Number: Various
Other Details:			

No walkways to plant

RISK ASSESSMENT

Not / No Local Control						
Hazards	Hazard	Risk Indicator once Controls in place	Control			
	Unprotected roof edges and height of roof – Fall hazard	Rare x Severe Medium	No access to terracotta roofs without a permit to work and a documented safe system of work.			
	Dropped objects.	Rare x Severe Medium	Tool lanyards. Do not lean over roof edges.			
	Slips and trips	Rare x Moderate Low	Wear safety boots and long trousers.			
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Minor Low	Do not commence works in extreme weather conditions which will adversely affect workers.			

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2026	Page: 1 of 2	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 R	isk Assessments\No	rth Terrace\2023\Da	arling West\Darlin	a Roof Risk

Infrastructure HSW Management Sub-System

Roof Inspection Check



Working alone		Slight x Major High	A system to ensure lone worker's welfare needs to be in place.	
Other Information	 The method of access to rooftop shall depend on the specific job task being undertaken and risk ass completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI); Access and work on roof top when weather is clear, dry and no high winds; Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear; Sun protection policy and procedure is in place when working outdoors; Tools to be carried in tool belt; and Plant and equipment must be well maintained and serviced regularly. 			Job Safety Analysis (JSA) or Safe Work Method afe Work Instruction (SWI); d no high winds; ZS 2210 for type 1 safety footwear; ng outdoors;
Instructions	1. 2. 3. 4.	System Roof Access Permit to be obtained prio Ensure that tools are secured on their p has been determined prior to commend	r to roof access; person or a safe wor ement of job; and unguarded roof edg	f Adelaide Infrastructure Management Sub- rk method for bringing tools to and from the task ge or fall hazard, unless a safe system of work is

<u>s</u>								
LIKELIHOOD	in place to ensure the risk of a fall has been minimised. LIKELIHOOD TABLE CONSEQUENCES TABLE							
LIKELIHOOD TABLE								
Category	Description		Category	Description				
Almost certain	There is an expectation that occur.	an event/incident will	Severe	Injury resulting in death, permanent incapacity				
Likely	There is an expectation that occur but not certain to occ		Major	Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiable				
Slight	This expectation lies somew between "could" and "impro	<u>-</u>	Moderate	Injury requires formal medical treatment (hospital outpatient/doctors visit etc), activities could result in an Improvement Notice.				
Unlikely	There is an expectation that doubtful or improbable to compare the compare t		Minor	Injury requires first aid				
Rare	there is no expectation that occur	the event/incident will	Negligible	Injury requires minor first aid (e.g. band aid), or result in short term discomfort (e.g. bruise, headache, muscular aches, etc)				
RISK RATING								
Likelihood			Consequence	es				
	Negligible	Minor	Moderate	Major	Severe			
Almost Certa	in Medium	High	Very High	Very High	Very High			
Likely	Medium	Medium	High	Very High	Very High			
Slight	Low	Medium	High	High	Very High			
Unlikely	Low	Low	Medium	Medium	High			
Rare	Low	Low	Low	Medium	Medium			

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2026	Page: 2 of 2	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 R	isk Assessments\Nor	th Terrace\2023\Da	rling West\Darling	Roof Risk