Infrastructure HSW Management Sub-System

Roof Inspection Check

Building Details

Building Name: Helen Mayo South Building No: NT 31

Date of Inspection: 26/07/2023 Keys required: Roof Space and Plant Room

Inherent Risk

Medium

Roof Access Details

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof.
- A Lock Out/Tag Out procedure has been implemented for Fume Cupboards
- Parapets are not a fall arrest system unless part of a submitted SWMS.

There is internal access to the roof from the Level 6 lift lobby area. Access is via stairs (S601) to Level 7 (S701) to the roof. A roof key is required to unlock the roof door.









Roof Plant



Roof Plant

No access unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Space

There is internal access into the roof space from the roof. Exit door on level 7, turn left and then left again to access roof space (Plant room key required). As you enter, light is on right hand side.



Entrance



Light



Electrical Board



Walkways


Roof Details Roof Material: Terracotta Tiles Membrane Pitch: < 15°

15° to 30

Membrane Terracotta

No. of Roofs on Building: Two (2)

Roof Height (m): 7 Storeys High





Infrastructure HSW Management Sub-System

Roof Inspection Check



Gutter Details: External Gutter X	Fragile Panels / areas: Terracotta roof
Access:	Parapet Details (height, construction):
Walkways in roof space	Brick parapet on flat roof approx. 0.8m high.
Fixed ladders on cooling towers	No edge protection on terracotta roof.
Description of Roof & Roof Space Plant:	Number:
Air conditioners	Various
Venting pips/Fume exhausts	Various
Lift motor room	1
Chiller	2
Electrical Board	1

RISK ASSESSMENT

Hazards	Hazard	Risk Indicator once Controls in place					
	Unprotected roof edges and height of roof – Fall hazard	Rare x Severe Medium	No access to terracotta roofs without a permit to work and a documented safe system of work.				
	Dropped objects.	Rare x Severe Medium	Tool lanyards. Do not lean over roof edges.				
	Slips and trips	Rare x Moderat Low	Wear safety boots and long trousers.				
	Airbourne hazardous chemicals (Venting or Flumes)	Rare x Moderat Low	e Check with Building Owner and/or Laboratory Manager and undertake a risk assessment. Contact FM for details				
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Minor Low	Do not commence works in extreme weather conditions which will adversely affect workers.				
	Working alone	Slight x Major High	A system to ensure lone worker's welfare needs to be in place.				
Other Information	 The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI); Access and work on roof top when weather is clear, dry and no high winds; Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear; Sun protection policy and procedure is in place when working outdoors; Tools to be carried in tool belt; and Plant and equipment must be well maintained and serviced regularly. 						
Instructions	 Undertake roof access in accordance with the University of Adelaide Infrastructure Management Sub- System Roof Access Permit to be obtained prior to roof access; Venting or Fumes - airborne hazardous chemicals: check with Building Owner, Laboratory Manager and/or the Maintenance Service Centre and undertake a risk assessment; Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and Do not carry out any tasks within on an unguarded roof edge or fall hazard, unless a safe system of work is in place to ensure the risk of a fall has been minimised. 						
LIKELIH	OOD TABLE	CONS	EQUENCES TABLE				
Category		Categ					
Almost certain	There is an expectation that an event/incident will occur.						
Likely	There is an expectation that an event/incident co occur but not certain to occur.	ould Major	Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiab				

 Warning
 This process is uncontrolled when printed. The current version is available on the I&TS Website.
 Effective
 July 2023
 Version:
 3.0

 Authorised
 Director, Capital Projects & Facilities Management | Infrastructure Branch | Division of University
 Review
 July 2026
 Page: 2 of 3

 Filepath
 S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Risk Assessments\North Terrace\2023\Helen Mayo South\26-07-2023

occurrence.

Infrastructure HSW Management Sub-System





Slight This expectation lies somewhere in the midpoint between "could" and "improbable"			Moderate	Injury requires formal medical treatment (hospital outpatient/doctors visit etc), activities could result in an Improvement Notice.					
Unlikely		There is an expectation that an event/incident is doubtful or improbable to occur			Minor	Minor Injury requires first aid			
Rare		there is no expectation that the event/incident will occur			Negligible	Injury requires minor first aid (e.g. band aid), or result in short term discomfort (e.g. bruise, headache, muscular aches, etc)			
RISK RATING	;								
Likelihood Consequences				S					
		Negligible	Minor		Moderate	Major	Severe		
Almost Certai	in	Medium	High	Very High Very High Very		Very High			
Likely		Medium	Medium		High	Very High	Very High		
Slight		Low	Medium		High	High	Very High		
Unlikely		Low	Low		Medium	Medium	High		
Rare		Low	Low		Low	Medium	Medium		

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2026	Page: 3 of 3	
Filepath S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Risk Assessments\North Terrace\2023\Helen Mayo South\26-07-2023					