#### Infrastructure HSW Management Sub-System

### **Roof Inspection Check**



Building Details		
Building Name: Bonython Hall	Date of Inspection: 2/08/2023	Inherent Risk
Building No: NT04	Keys required: Roof access Building Key	Medium

#### **Roof Access Details**

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof.
- Parapets are not a fall arrest system unless part of a submitted SWMS.

There is internal access to the main roof via the roof space. Enter through main doors and take staircase on left or right to level 1. On reaching mezzanine level climb stairs and enter through locked door (building key required). Climb fixed staircase to first level. You will see a grey door that once opened (roof access key) will allow you to access the roof space (light on left side). Access to balconies is across a plank leading to small space where there is a hatch.

To access flagpoles, continue from first level, up fixed caged ladders in the tower areas. Access to battlements is via a separate hatch for each battlement on mezzanine level.













Door mezzanine level

**Stairs** 

Roof space access

Balcony hatch

Fixed caged ladder Battlement access

No access unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

#### **Roof Space**

Right of Access Permit is only for visual inspection and a different permit is required before commencing any work in the

Enter through main doors and take staircase on left or right to level 1. On reaching mezzanine level go to back on staircase and enter through locked door (building key required). Climb fixed staircase to first level. You will see a door that once opened (roof access key) will allow you to access the roof space.







Roof space access

Ladders and levels

Walkways

No access unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	August 2026	Page: 1 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 I	Risk Assessments\N	orth Terrace\2023\E	Sonython Hall\NT(	2 19-07-23

# Infrastructure HSW Management Sub-System

# **Roof Inspection Check**



Roof Details		
Roof Material: Slate tiles		No. of Roofs on Building: One (1)
<b>Pitch:</b> > 30°	X External slate tile roof	Roof Height (m): Lower level battlements – 5.1m Top battlements – 13.6m Flagpoles – approximately 21m
Gutter Details: External Gutter	Χ	Fragile Panels / areas:
Access: Walkways – in roof space		Parapet Details (height, construction):  Brick parapet enclosing main roof, 1.5m
Fixed Ladders – entry to r	oot space	Brick parapets at each battlement
<b>Description of Roof Plan</b> Flagpoles	nt:	Number: 2
Other Details:		

## **RISK ASSESSMENT**

	Hazard	Risk Indicator once Controls in place	Control	
	Unprotected roof edges – Fall hazard	Rare x Severe Medium	No access to roofs without a permit to work and a documented safe system of work.	
Hazards	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Minor Low	Do not commence works in extreme weather conditions which will adversely affect workers.	
	Working alone	Slight x Major High	A system to ensure lone worker's welfare, needs to be in place.	
	Slips and trips	Rare x Moderate Low	Wear safety boots and long trousers.	
Other Information	<ol> <li>The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI);</li> <li>Access and work on roof top when weather is clear, dry and when winds <b>do not</b> create added risk;</li> <li>Footwear must comply with AS/NZS 2210 and appropriate to job task being undertaken;</li> <li>Sun protection policy and procedure is in place when working outdoors;</li> <li>Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and</li> <li>Tools to be restrained to prevent falling.</li> </ol>			
Instructions	<ol> <li>Tools to be restrained to prevent falling.</li> <li>Undertake roof access in accordance with the University of Adelaide Infrastructure Management Sub-System</li> <li>Roof Access Permit to be obtained prior to roof access;</li> <li>Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and</li> <li>Do not carry out any tasks within/on an unguarded roof edge or fall hazard, unless a safe system of work is in place to ensure the risk of a fall has been minimised.</li> </ol>			

LIKELIHOOD TABLE			
Category	Description		
Almost	There is an expectation that an event/incident will		
certain	occur.		
Likely	There is an expectation that an event/incident could		
	occur but not certain to occur.		

CONSEQUENCES TABLE			
Category	Description		
Severe	Injury resulting in death, permanent incapacity		
Major	Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiable occurrence.		

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	August 2026	Page: 2 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 F	Risk Assessments\N	orth Terrace\2023\E	Sonvthon Hall\NTO	02 19-07-23

# Infrastructure HSW Management Sub-System





Slight	This expectation lies somew between "could" and "improb		Moderate	Injury requires formal medical treatment (hospital outpatient/doctors visit etc), activities could result in an Improvement Notice.		
Unlikely	There is an expectation that doubtful or improbable to occ		Minor	Injury requires first aid		
Rare RISK RATING	there is no expectation that toccur	he event/incident will	Negligible	Injury requires minor first aid (e.g. band aid), or result in short term discomfort (e.g. bruise, headache, muscular aches, etc)		
			Самаамиамаа			
Likelihood		Consequences				
	Negligible	Minor	Moderate	Major	Severe	
Almost Certain	Medium	High	Very High	Very High	Very High	
Likely	Medium	Medium	High	Very High	Very High	
Slight	Low	Medium	High	High	Very High	
Unlikely	Low	Low	Medium	Medium High		
Rare	Low	Low	Low	Medium Medium		

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.		August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	August 2026	Page: 3 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 I	Risk Assessments\N	orth Terrace\2023\B	onvthon Hall\NT0	2 19-07-23