## Infrastructure HSW Management Sub-System

### **Roof Inspection Check**



Building Details		
Building Name: Hartley Building No: NT16	Date of Inspection: 02/08/2023	Risk
	<b>Keys required:</b> Plant Room, Roof Access, Hartley building, Schulz building	Medium
Roof Access Details		

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof.
- Parapets are not a fall arrest system unless part of a submitted SWMS.

There are two internal access routes to these roofs:

1. Go through the sound control room in the Schulz Building (room DB-30) and walk to end of control room. Open door which has access to the level 2 veranda of the Pfitzner Courtyard and follow the walkway which leads to the Hartley roof (South).







Walkway to Hartley

Walkway on Hartley Building Plant outside door

2. Northern wing can be accessed by fixed ladder in room 103 (Key FM 11-7). Climb fixed ladder and opening lock (roof access) on roof hatch.



Fixed ladder



Roof hatch

\*Please Note - Ceiling access possible via manhole in RM 108B



Plant outside roof hatch



Manhole (RM 108B)

No access unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Details		
Roof Material: Terracotta tiles		No. of Roofs on Building: Several
<b>Pitch:</b> Range of pitches		Roof Height (m): 4.5m (lower roof to tower roof)
Gutter Details: Box Gutter External Gutter	☑ Iron Roof	Fragile Panels / areas: N/A

Warnin	g	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Author	ised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	August 2026	Page: 1 of 3	
Filepat	h	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ri	isk Assessments\Nor	th Terrace\2023\Har	tley\NT16 02-08-	23 Hartley -

## Infrastructure HSW Management Sub-System



## **Roof Inspection Check**

Walkways Other:	☑ to roof	Parapet Details (height, construction): In varying locations
Description of Roof Pla Range of plant contained roofs	nt: in southern towers and on northern	Number: Various

#### Other Details:

Instructions

#### **RISK ASSESSMENT**

Hazards	Hazard	Risk Indicator once Controls in place	Control			
	Unprotected roof edges – Fall hazard	Rare x Severe Medium	No access to roofs without a permit to work and a documented safe system of work.			
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Minor Low	Do not commence works in extreme weather conditions which will adversely affect workers			
	Working alone	Slight x Major High	A system to ensure lone worker's welfare, needs to be in place.			
	Slips and trips	Rare x Moderate Low	Wear safety boots and long trousers.			
nformation	<ol> <li>The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI);</li> <li>Access and work on roof top when weather is clear, dry and when winds do not create added risk;</li> <li>Footwear must comply with AS/NZS 2210 and appropriate to job task being undertaken;</li> </ol>					

r Info		Sun protection policy and procedure is in place when working outdoors;
Other	5.	Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and
	6.	Tools to be restrained to prevent falling.
	4	

- Undertake roof access in accordance with the University of Adelaide Infrastructure Management Sub-System
  - 2. Roof Access Permit to be obtained prior to roof access;
  - 3. Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and
    - 4. Do not carry out any tasks within/on an unguarded roof edge or fall hazard, unless a safe system of work is in place to ensure the risk of a fall has been minimised.

LIKELIHOOD	TABLE		CONSEQUENCES TABLE				
Category	Description		Category	Des	cription		
Almost certain	There is an expectation that occur.	an event/incident will	Severe	Injury resulting in death, permanent incapacity			
Likely	There is an expectation that occur but not certain to occu		Major	Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiable occurrence.			
Slight	This expectation lies somewl between "could" and "improb	•	Moderate	Injury requires formal medical treatment (hospital outpatient/doctors visit etc), activities could result in an Improvement Notice.			
Unlikely	There is an expectation that doubtful or <b>improbable</b> to or		Minor	Injury requires first aid			
Rare	there is no expectation that the occur		Negligible	Injury requires minor first aid (e.g. band aid), or result in short term discomfort (e.g. bruise, headache, muscular aches, etc)			
<b>RISK RATING</b>							
Likelihood			Consequence	es			
	Negligible	Negligible Minor Moderate			Major	Severe	

Likelihood		Consequences					
	Negligible	Minor	Moderate	Major	Severe		
Almost Certain	Medium	High	Very High	Very High	Very High		
Likely	Medium	Medium High		Very High	Very High		

	Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
ſ	Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	August 2026	Page: 2 of 3	
	Filepath	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ri	isk Assessments\Nor	h Terrace\2023\Ha	tley\NT16 02-08-	23 Hartley -

# Infrastructure HSW Management Sub-System



# **Roof Inspection Check**

Slight	Low	Medium	Medium High		Very High	
Unlikely	Low	Low	Medium	Medium	High	
Rare	Low	Low	Low	Medium	Medium	

	Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Γ	Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	August 2026	Page: 3 of 3	
	Filepath	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ri	isk Assessments\Nor	th Terrace\2023\Ha	tley\NT16 02-08-2	23 Hartley -