Infrastructure HSW Management Sub-System

Roof Inspection Check



Building Details

Building Name: Mawson
Building No: NT 29

Date of Inspection:
1/09/2023

Keys required:
Roof Access & Plant Room

Medium

Roof Access Details

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof
- Parapets are not a fall arrest system unless part of a submitted SWMS.
- If accessing roof externally a lock out/tag out procedure has been implemented for Fume Cupboards

There is internal access to roof from the first floor. Access is via eastern stairs 201, northern stairwell 204 or western stairs 138. A roof access key is required to open all doors that lead onto the roof.

There is no access to the terracotta roof.

Work is not to be undertaken in close proximity to fume extractors.







Mawson

A frame skylights

Terracotta roof

<u>No access to areas without walkways</u> unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Space

There is internal access to the roof space from the first floor. Go to level 1 and enter door next to room 126. Climb fixed ladder and enter roof space.

Note: There is no internal light in roof space. Walkways present.





Door to fixed ladder

Entry to roof space

No access to areas without walkways unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Details

Roof Material: Surfaces include:	Terracotta, Iro	on & Membrane	No. of Roofs on Building: Range of roofs
Pitch: < 15° > 30°	X X	General plant access Terracotta tile roof	Roof Height (m): 9m

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	August 2026	Page: 1 of 3	
Filepath	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0	1 Risk Assessmer	nts\North Terrace\2	023\Mawson\NT29	18-08-23

Infrastructure HSW Management Sub-System





Gutter Details: External Gutter	X	Fragile Panels / areas: A frame skylights with Georgian wired glass
Fixed Ladders Walkways	X X – in roof space	Parapet Details (height, construction): Brick surrounding entire plant area.
Description of Roof Plan	ıt:	Number:
Glasshouses		Various
A frame skylights		4
Fume extractors		Various
Air conditioners		Various

Other Details:

A range of hazardous chemicals (i.e. Hydrofluoric acid, Sulphuric acid) are used in the building and fumes may enter the fume extraction systems posing a potential exposure to airborne hazardous chemicals hazard.

RISK ASSESSMENT

	Hazard	Risk Indicator once Controls in place	Control	
	Airbourne hazardous chemicals (Venting or Flumes)	Rare x Major Medium	Check with Building Owner and/or Laboratory Manager and undertake a risk assessment. Contact FM for details	
ards	Unprotected roof edges and height of roofs – Fall hazard	Rare x Severe Medium	No access to terracotta roof unless under a work permit and a safe system of work for prevention of falls is implemented.	
Hazards	Walking on roof – Fall and slip hazard	Rare x Moderate Low	Take care when traversing. Walk and do not run. Wear protective footwear (refer below).	
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Minor Low	Take care when traversing. Walk and do not run. Wear protective footwear (refer below).	
	Working alone	Slight x Major High	A system to ensure lone worker's welfare, needs to be in place.	
Other Information	 The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI); Access and work on roof top when weather is clear, dry and no high winds; Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear; Sun protection policy and procedure is in place when working outdoors; Tools to be carried in tool belt; and Plant and equipment must be well maintained and serviced regularly. 			
Instructions	System 2. Roof Access Permit to be obtained pric 3. Venting or Fumes - airborne hazardous the Maintenance Service Centre and u 4. Ensure that tools are secured on their place in the prior to commence in the prior to co	or to roof access; is chemicals: check vindertake a risk asse person or a safe wor cement of job; and i unguarded roof edg	Adelaide Infrastructure Management Sub- with Building Owner, Laboratory Manager and/or essment; rk method for bringing tools to and from the task ge or fall hazard, unless a safe system of work is	

LIKELIHOOD TABLE			
Category	Description		
Almost	There is an expectation that an event/incident will		
certain	occur.		

CONSEQUENCES TABLE			
Category	Description		
Severe	Injury resulting in death, permanent incapacity		

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	August 2026	Page: 2 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0	1 Risk Assessmer	nts\North Terrace\2	023\Mawson\NT29	18-08-23

Infrastructure HSW Management Sub-System





Likely	There is an expectation that occur but not certain to occur		Major	Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiable occurrence.			
Slight	This expectation lies somew between "could" and "improl	•	Moderate	Injury requires formal medical treatment (hospital outpatient/doctors visit etc), activities could result in an Improvement Notice.			
Unlikely	There is an expectation that doubtful or improbable to o	an expectation that an event/incident is Minor Injury requires first aid					
Rare	there is no expectation that occur		Negligible	Injury requires minor first aid (e.g. band aid), or result in short term discomfort (e.g. bruise, headache, muscular aches, etc)			
RISK RATING							
Likelihood			Consequences				
	Negligible	Minor	Moderate	Major	Severe		
Almost Certain	Medium	High	Very High	Very High	Very High		
Likely	Medium	Medium	High	Very High	Very High		
Slight	Low	Medium	High	High	Very High		
Unlikely	Low	Low	Medium	Medium	High		
Rare	Low	Low	Low	Medium	Medium		

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	August 2026	Page: 3 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0	1 Risk Assessmer	nts\North Terrace\2	023\Mawson\NT29	18-08-23