### Infrastructure HSW Management Sub-System

### **Roof Inspection Check**



## **Building Details**

**Building Name: Physics Building No: NT 37** 

Date of Inspection: 6/09/2023

Inherent Risk

Keys required:

Roof access, Plant Room &

Medium

#### **Roof Access Details**

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on
- Parapets are not a fall arrest system unless part of a submitted SWMS.
- If accessing roof externally a lock out/tag out procedure has been implemented for Fume Cupboards

There is no internal access to terracotta roof

To access the 'ladies toilet roof area' take stairs to level 1, then walk towards the lady's toilet. Directly adjacent to the toilet walk up the stairs and through the locked door with glass planes to access the roof. To access Grant Kerr roof area, enter via the storeroom (locked) directly on your left prior to entering the Grant Kerr lecture theatre. Enter the next room and on your right there is a ladder, exit via window, onto platform and climb fixed ladder onto roof.













Access to plant level 1 Plant (level 1)

Store room door

Access to platform Plant ladder (Grant Kerr)

No access to areas without walkways unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

#### **Roof Space**

Right of Access Permit is only for visual inspection and a different permit is required before commencing any work in roof space.

To access to the roof space, take stairs to level 1, then walk towards the lady's toilet. Directly adjacent to the toilet, walk up the stairs and through the solid door to access the roof space.





Access door

Roof space

No access to areas without walkways unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

#### **Roof Details**

#### **Roof Material:**

Directly above lady's toilet roof and Grant Kerr Theatre- Membrane All other roof areas - Terracotta

No. of Roofs on Building:

Five (5)

| Warning    | This process is uncontrolled when printed. The current version is available on the I&TS Website.    | Effective                     | September 2023        | Version: 3.0            |
|------------|---|-------------------------------|-----------------------|-------------------------|
| Authorised | Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University | Review September 2026 Page: 1 |                       | Page: 1 of 3            |
| Filepath   | S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0              | 1 Risk Assessme               | nts\North Terrace\202 | 3\Physics\NT37 06-09-23 |

# Infrastructure HSW Management Sub-System

# **Roof Inspection Check**



| <b>Pitch:</b> > 30°   | X             |        | Roof Height (m):<br>Three storeys high  |  |  |
|---|---------------|--------|---|--|--|
| Gutter Details:<br>External Gutte   | r x           |        | Fragile Panels / areas:<br>Terracotta tiles   |  |  |
| Access:<br>Walkways   | in roof space | Other: | Parapet Details (height, construction): 1200mm parapet enclosing ladies toilet roof |  |  |
| Fixed Ladders   | X             |        |   |  |  |
| Description of Roof Plant: Air conditioners, split system and VRV Units Chiller water air handling plant package unit |               |        | Number:<br>Various  |  |  |

Other Details:

### **RISK ASSESSMENT**

| INIO              | A ASSESSIVIEN I   |                                       |   |  |  |  |
|-------------------|---|---------------------------------------|---|--|--|--|
|                   | Hazard  | Risk Indicator once Controls in place | Control   |  |  |  |
| v                 | Unprotected roof edges and height of roof – Fall hazard   | Rare x Severe<br>Medium               | No access to terracotta roofs without a permit to work and a documented safe system of work.                |  |  |  |
| Hazards           | Dropped objects.  | Rare x Severe<br>Medium               | Tool lanyards. Do not lean over roof edges.   |  |  |  |
|                   | Slips and trips   | Rare x Moderate<br>Low                | Wear safety boots and long trousers.  |  |  |  |
|                   | Airbourne hazardous chemicals (Venting or Flumes)   | Rare x Moderate<br>Low                | Check with Building Owner and/or Laboratory Manager and undertake a risk assessment. Contact FM for details |  |  |  |
|                   | Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard  | Rare x Minor<br>Low                   | Do not commence works in extreme weather conditions which will adversely affect workers.                    |  |  |  |
|                   | Working alone   | Slight x Major<br>High                | A system to ensure lone worker's welfare needs to be in place.  |  |  |  |
| Other Information | <ol> <li>The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI);</li> <li>Access and work on roof top when weather is clear, dry and no high winds;</li> <li>Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear;</li> <li>Sun protection policy and procedure is in place when working outdoors;</li> <li>Tools to be carried in tool belt; and</li> </ol>  |                                       |   |  |  |  |
| Instructions      | <ol> <li>Plant and equipment must be well maintained and serviced regularly.</li> <li>Undertake roof access in accordance with the University of Adelaide Infrastructure Management Sub-System</li> <li>Roof Access Permit to be obtained prior to roof access;</li> <li>Venting or Fumes - airborne hazardous chemicals: check with Building Owner, Laboratory Manager and/or the Maintenance Service Centre and undertake a risk assessment;</li> <li>Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and</li> <li>Do not carry out any tasks within on an unguarded roof edge or fall hazard, unless a safe system of work is in place to ensure the risk of a fall has been minimised.</li> </ol> |                                       |   |  |  |  |

| LIKELIHOOD TABLE |   |  |  |  |  |
|------------------|---|--|--|--|--|
| Category         | Description   |  |  |  |  |
| Almost           | There is an expectation that an event/incident will |  |  |  |  |
| certain          | occur.  |  |  |  |  |

| CONSEQUENCES TABLE |   |  |  |  |  |
|--------------------|---|--|--|--|--|
| Category           | Description                                     |  |  |  |  |
| Severe             | Injury resulting in death, permanent incapacity |  |  |  |  |

| Warning    | This process is uncontrolled when printed. The current version is available on the I&TS Website.    | Effective             | September 2023        | Version:       | 3.0        |
|------------|---|-----------------------|-----------------------|----------------|------------|
| Authorised | Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University | Review September 2026 |                       | Page: 2 of     | 3          |
| Filepath   | S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0              | 11 Risk Assessme      | nts\North Terrace\202 | 3\Physics\NT37 | 7 06-09-23 |

# Infrastructure HSW Management Sub-System





| Likely        |   | There is an expectation that an event/incident <b>could</b> occur but not certain to occur. |        |   | Major               | Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiable occurrence.               |  |  |  |
|---------------|---|---|--------|---|---------------------|---|--|--|--|
| Slight        |   | This expectation lies somewhere in the midpoint petween "could" and "improbable"            |        |   | Moderate            | Injury requires formal medical treatment (hospital outpatient/doctors visit etc), activities could result in an Improvement Notice. |  |  |  |
| Unlikely      |   | There is an expectation that an event/incident is doubtful or <b>improbable</b> to occur    |        |   | Minor               | Injury requires first aid   |  |  |  |
| Rare          |   | there is no expectation that the event/incident will occur                                  |        |   | Negligible          | Injury requires minor first aid (e.g. band aid), or result in short term discomfort (e.g. bruise, headache, muscular aches, etc)    |  |  |  |
| RISK RATING   |   |   |        |   |                     |   |  |  |  |
| Likelihood    |   |   |        | С | onsequences         | 5   |  |  |  |
|               |   | Negligible  | Minor  |   | Moderate Major Seve |   |  |  |  |
| Almost Certai | n | Medium  | High   |   | Very High           | Very High Very High   |  |  |  |
| Likely        |   | Medium  | Medium |   | High                | Very High Very High   |  |  |  |
| Slight        |   | Low   | Medium |   | High                | High Very High  |  |  |  |
| Unlikely      |   | Low   | Low    |   | Medium              | Medium High   |  |  |  |
| Rare          |   | Low   | Low    |   | Low                 | Medium Medium   |  |  |  |

| Warning    | This process is uncontrolled when printed. The current version is available on the I&TS Website.    | Effective       | September 2023         | Version:       | 3.0      |
|------------|---|-----------------|------------------------|----------------|----------|
| Authorised | Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University | Review          | September 2026         | Page: 3 of 3   | }        |
| Filepath   | S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0              | 1 Risk Assessme | nts\North Terrace\2023 | 3\Physics\NT37 | 06-09-23 |