### Infrastructure HSW Management Sub-System

## **Roof Inspection Check**



## **Building Details**

**Building Name: Nexus 10 Tower** 

**Building No: NT67** 

Date of Inspection: 13/09/2023

Risk

Keys required:

Building swipe card and Roof access key

Medium

### **Roof Access Details**

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof
- Handrails are not a fall arrest system unless part of a submitted SWMS.

Access to roof is via fire stairs (Western side) level 13. Building swipe card is required to enter corridor on level 13 to access stairwell. Climb the fire stairs to roof level. A roof access key is required to access the roof.









Walkways

Northwest side

South east side

West side

No access to areas without walkways unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

#### **Roof Details** Roof Material: Zinc Alum No. of Roofs on Building: 2 (1 main, 1 plant room roof) Pitch: Roof Height (m): X near flat < 15° 13-14 storeys **Gutter Details:** Fragile Panels / areas: Box Gutter Χ North west mesh Access: Parapet Details (height, construction): Walkways X Other: Roof surrounded by railing. **Description of Roof Plant:** Number: Air intake hoods (west) Various Chiller fans / pylons (east) 2 / Various Other Details:

### **RISK ASSESSMENT**

Hazards	Hazard	Risk Indicator once Controls in place	Control
	Unprotected roof edges and height of roofs – Fall hazard	Rare x Severe Medium	No accessing unless a safe system of work for prevention of falls is implemented
	Walking on roof – Fall and slip hazard	Rare x Moderate Low	Wear protective footwear (refer below). Implement a safe system of work for prevention of falls prior to commencing works

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	September 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	September 2026	Page: 1 of 2	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0	1 Risk Assessments\	North Terrace\2023\Next	us 10\NT67 13-0	9-23 Nexus

# Infrastructure HSW Management Sub-System

# **Roof Inspection Check**



	Dropped objects.	Rare x Severe Medium	Tool lanyards. Do not lean over roof edges.			
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Moderate Low	Do not commence works in extreme weather conditions which will adversely affect workers.			
	Working alone	Slight x Major High	A system to ensure lone worker's welfare, needs to be in place.			
Other Information	<ol> <li>The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI);</li> <li>Access and work on roof top when weather is clear, dry and no high winds;</li> <li>Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear;</li> <li>Sun protection policy and procedure is in place when working outdoors;</li> <li>Tools to be carried in tool belt; and</li> <li>Plant and equipment must be well maintained and serviced regularly.</li> </ol>					
Instructions	<ul> <li>System</li> <li>Roof Access Permit to be obtained</li> <li>Ensure that tools are secured on the has been determined prior to common to the state of the secure of</li></ul>	prior to roof access; eir person or a safe w nencement of job; and n an unguarded roof e	of Adelaide Infrastructure Management Sub- work method for bringing tools to and from the task thedge or fall hazard, unless a safe system of work is			

LIKELIHOOD TABLE			
Category	Description		
Almost	There is an expectation that an event/incident will		
certain	occur.		
Likely	There is an expectation that an event/incident <b>could</b>		
	occur but not certain to occur.		
Slight	This expectation lies somewhere in the midpoint		
	between "could" and "improbable"		
Unlikely	There is an expectation that an event/incident is		
	doubtful or improbable to occur		
Rare	there is no expectation that the event/incident will		
	occur		

CONSEQUENCES TABLE				
Category	Description			
Severe	Injury resulting in death, permanent incapacity			
Major	Injury requiring extensive medical treatment,			
	hospitalisation, or activities could result in a Notifiable			
	occurrence.			
Moderate	Injury requires formal medical treatment (hospital			
	outpatient/doctors visit etc), activities could result in			
	an Improvement Notice.			
Minor	Injury requires first aid			
Negligible	Injury requires minor first aid (e.g. band aid), or result in short term discomfort (e.g. bruise, headache, muscular aches, etc)			

## RISK RATING

Likelihood	Consequences					
	Negligible	Minor	Moderate	Major	Severe	
Almost Certain	Medium	High	Very High	Very High	Very High	
Likely	Medium	Medium	High	Very High	Very High	
Slight	Low	Medium	High	High	Very High	
Unlikely	Low	Low	Medium	Medium	High	
Rare	Low	Low	Low	Medium	Medium	

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	September 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	September 2026	Page: 2 of 2	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01, Hazard Management\01 Roof Access\0	1 Risk Assessments\	North Terrace\2023\Next	us 10\NT67 13-0	9-23 Nexus