Infrastructure HSW Management Sub-System

Roof Inspection Check



Building Details		
Building Name: Hughes Building No: NT17	Date of Inspection: 20/07/2023	Risk
	Keys required: Plant room & Roof access	Medium

Roof Access Details

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof
- Parapets and handrails are not a fall arrest system unless part of a submitted SWMS.
- If using a harness attached to an anchor point/static line all workers must have current Working at Heights training and anchor points/static lines must have been certified in the last 12 months.

To access plant on level 7, enter via room number 713 (office)





Ladder access to level 7 walkway

Walkway outside level 7

To access plant on level 9, use stairs to door 902 (Plant Room). Enter Plant Room and roof hatch/s are located directly to left and right of doorway approximately 60cm from floor. Static line directly adjacent platform.







Plant Room

Hatch and static line

Platform and railing outside hatch

<u>No access to areas without walkways/platforms</u> unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Details	
Roof Material: Iron	No. of Roofs on Building: Three (3): Eastern end – Saw tooth Western end - Main roof and Lift shaft
Pitch: 15° to 30 X	Roof Height (m): Over 9m

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2026	Page: 1 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01, Hazard Management\01 Roof Access\01 Ris	k Assessments\North	Terrace\2023\Hugh		23 Huahes -

Infrastructure HSW Management Sub-System

Roof Inspection Check



Gutter Details: External Gutter X	Fragile Panels / areas: Nil		
Access:WalkwaysXPlatformsXStatic LinesX	Parapet Details (height, construction): Small brick parapet on eastern and western sides of main roof. Unprotected edges on northern and southern sides.		
Description of Roof Plant: On level 9 most plant is located within roof space. On level 7 – Air conditioner condenser units	Number: Numerous		

Other Details:

Range of ventilation and extraction units on plant platforms Floodlights

Risk Assessment

	Hazard	Risk Indicator once Controls in place	Control		
ırds	Unprotected roof edges and height of roofs – Fall hazard	Rare x Severe Medium	No access to roof unless under a work permit and a safe system of work for prevention of falls is implemented		
	Walking on roof – Slip and fall hazard	Rare x Minor Low	Take care when traversing. Walk and do not run. Wear protective footwear (refer below).		
Hazards	Low headroom accessing hatches in roof space – Bruise, concussion hazard	Rare x Minor Low	Prior to accessing hatches, conduct visual inspection and move cautiously. Take care to not hit your head. Establish safe system of work for prevention of collision and/or bruising.		
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Moderate Low	Do not commence works in extreme weather conditions which will adversely affect workers. Wear a hat in open sun.		
	Working alone	Slight x Major High	A system to ensure lone worker's welfare, needs to be in place.		
Other Information	1. The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI); 2. Access and work on roof top when weather is clear, dry and no high winds; 3. Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear; 4. Sun protection policy and procedure is in place when working outdoors; 5. Tools to be carried in tool belt; and 6. Plant and equipment must be well maintained and serviced regularly.				
Instructions	 Undertake roof access in accordance with the University of Adelaide Infrastructure Management Sub-System Roof Access Permit to be obtained prior to roof access; Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and Do not carry out any tasks within/on an unguarded roof edge or fall hazard, unless a safe system of work is in place to ensure the risk of a fall has been minimised. 				

LIKELIHOOD	LIKELIHOOD TABLE			
Category	Description			
Almost	There is an expectation that an event/incident will			
certain	occur.			
Likely	There is an expectation that an event/incident could			
	occur but not certain to occur.			
Slight	This expectation lies somewhere in the midpoint			
	between "could" and "improbable"			
	·			
Unlikely	There is an expectation that an event/incident is			
·	doubtful or improbable to occur			
·	·			

CONSEQUENCES TABLE			
Category	Description		
Severe	Injury resulting in death, permanent incapacity		
Major	Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiable occurrence.		
Moderate	Injury requires formal medical treatment (hospital outpatient/doctors visit etc), activities could result in an Improvement Notice.		
Minor	Injury requires first aid		

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2026	Page: 2 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01, Hazard Management\01 Roof Access\01 Ris	k Assessments\North	Terrace\2023\Hugh	es\NT17 20-07-12	23 Huahes -


Infrastructure HSW Management Sub-System

Roof Inspection Check



Rare RISK RATING	there is no expectation that toccur	he event/incident will	Negligible	Injury requires minor first aid (in short term discomfort (e.g. t muscular aches, etc)	•
Likelihood		Consequences			
	Negligible Minor Moderate Major Sevi				
Almost Certain	Medium	High	Very High	Very High	Very High
Likely	Medium	Medium	High	Very High	Very High
Slight	Low	Medium	High	High	Very High
Unlikely	Low	Low	Medium	Medium	High
Rare	Low	Low	Low	Medium	Medium

Fall Equipment Systems



Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2026	Page: 3 of 3	
Filepath S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Risk Assessments\North Terrace\2023\Hughes\NT17 20-07-123 Hughes -					