#### Infrastructure HSW Management Sub-System

#### **Roof Inspection Check**



#### **Building Details**

Building Name: Elder Hall **Building No: NT 11** 

Date of Inspection: 11/08/2023

**Inherent Risk** 

Medium

Keys required:

Roof Space and Plant

#### **Roof Access Details**

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on
- If using a harness attached to an anchor point/static line all workers must have current Working at Heights training and anchor points/static lines must have been certified in the last 12 months.

To access of external roof (western & eastern side), open white louvered doors at back of the stage area (light switch on right side) and a staircase is on your left. Climb staircase until you reach door 105.

Open door, enter vent room and you will see a ladder. Climb ladder, directly on your right climb onto boards placed on vents. Open small door that leads to top of stage, progress to platform above stage and directly to your right is a ladder that leads to a hatch that opens into roof space.

Once in roof space close hatch and on the western side you will see a roof hatch that leads to external ladder and static line. To access eastern side external roof walk towards southern end and approximately half way down the walkway there is a hatch on the eastern side that leads to an external ladder and static line.









White louvered doors

Staircase

Door 105

Ladder in vent room

Planks on A/C











Door to top of stage

Top of stage

Ladder on platform Hatch internal

External ladder/ static line (W)

No access unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

### **Roof Space**

To internally access the roof space, follow above directions for accessing external roof. Railed walkway transverses from back to front of building.





Roof platform

Roof walkway

Warning	This process is uncontrolled when printed. The current version is available on the Infrastructure	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	August 2026	Page: 1 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ris	k Assessments\North	Terrace\2023\Elder	Hall\NT 11 31-08	-2023 Elder

## Infrastructure HSW Management Sub-System

## **Roof Inspection Check**



**No access** unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Details		
Roof Material: Slate Tiles		No. of Roofs on Building: Two (2)
Pitch: 35° to 45°		Roof Height (m): 2 Storeys High
Gutter Details: External Gutter X		Fragile Panels / areas: Slate roof
Walkways Platforms Static line	Roof space Roof space Roof space/External (West & East)	Parapet Details (height, construction): N/A
Description of Roof & Roof Space Plant: Airconditioning		Number: Various

### **RISK ASSESSMENT**

	Hazard	Risk Indicator once Controls in place	Control	
s.	Unprotected roof edges and height of roof – Fall hazard	Rare x Severe Medium	No access to terracotta roofs without a permit to work and a documented safe system of work.	
	Dropped objects.	Rare x Severe Medium	Tool lanyards. Do not lean over roof edges.	
Hazards	Slips and trips	Rare x Moderate Low	Wear safety boots and long trousers.	
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Minor Low	Do not commence works in extreme weather conditions which will adversely affect workers.	
	Working alone	Slight x Major High	A system to ensure lone worker's welfare need to be in place.	
Other Information	<ol> <li>The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI);</li> <li>Access and work on roof top when weather is clear, dry and no high winds;</li> <li>Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear;</li> <li>Sun protection policy and procedure is in place when working outdoors;</li> <li>Tools to be carried in tool belt; and</li> <li>Plant and equipment must be well maintained and serviced regularly.</li> </ol>			
Instructions	<ol> <li>Plant and equipment must be well maintained and serviced regularly.</li> <li>Undertake roof access in accordance with the University of Adelaide Infrastructure Management Sub-System</li> <li>Roof Access Permit to be obtained prior to roof access;</li> <li>Venting or Fumes - airborne hazardous chemicals: check with Building Owner, Laboratory Manager and/or the Maintenance Service Centre and undertake a risk assessment;</li> <li>Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and</li> <li>Do not carry out any tasks within on an unguarded roof edge or fall hazard, unless a safe system of work is in place to ensure the risk of a fall has been minimised.</li> </ol>			
	OOD TARLE	2011250	HENCES TADI E	

LIKELIHOOD	LIKELIHOOD TABLE				
Category	Description				
Almost	There is an expectation that an event/incident will				
certain	occur.				
Likely	There is an expectation that an event/incident <b>could</b>				
	occur but not certain to occur.				

CONSEQUENCES TABLE				
Category	Description			
Severe	Injury resulting in death, permanent incapacity			
Major	Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiable			

Warning	This process is uncontrolled when printed. The current version is available on the Infrastructure	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	August 2026	Page: 2 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ris	k Assessments\North	Terrace\2023\Elder	Hall\NT 11 31-08	3-2023 Elder

# Infrastructure HSW Management Sub-System





Slight	This expectation lies somew between "could" and "improl		Moderate	Injury requires formal medical treatment (hospital outpatient/doctors visit etc), activities could result in		
Unlikely	There is an expectation that doubtful or <b>improbable</b> to o		Minor	Injury requires first aid		
Rare	there is no expectation that occur	the event/incident will	Negligible	Injury requires minor first aid (e.g. band aid), or result in short term discomfort (e.g. bruise, headache, muscular aches, etc)		
RISK RATING						
Likelihood		Consequences				
	Negligible	Minor	Moderate	Major	Severe	
Almost Certain	n Medium	High	Very High	Very High	Very High	
Likely	Medium	Medium	High	Very High	Very High	
Slight	Low	Medium	High	High	Very High	
Unlikely	Low	Low	Medium	Medium	High	
Rare	Low	Low	Low	Medium Medium		

Warning	This process is uncontrolled when printed. The current version is available on the Infrastructure	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management   Infrastructure Branch   Division of University	Review	August 2026	Page: 3 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ris	k Assessments\North	Terrace\2023\Elder	Hall\NT 11 31-08	-2023 Elder