Infrastructure Management Sub-System

Roof Inspection Check



Building Details Date of Inspection: 20/07/2023 Risk Building No: NT18 Keys Required: Roof access Medium

Roof Access Details

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof.
- Parapets are not a fall arrest system unless part of a submitted SWMS.
- If using a harness attached to an anchor point/static line all workers must have current Working at Heights training and anchor points/static lines must have been certified in the last 12 months.

Go to level 5 (Mezzanine Hub Centre) enter Horace Lamb Building and access through the door on the Eastern side of room 535 using a roof access key.







Door in room 535

Plant

Anchor Point

No access to areas without walkways unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Details		
Roof Material: Iron		No. of Roofs on Building: One (1) in three (3) sections
Pitch: Near flat < 15°		Roof Height (m): 4 storied
Gutter Details: Box Gutter	Ø	Fragile Panels / areas:
Access: Walkways - Metal Other: Anchor Points	☑ to all plant areas	Parapet Details (height, construction): Parapet 1200mm and contains <u>asbestos</u>
Description of Roof Pla Air Conditioners Exhaust Fans	nnt:	Number: Various Various
Other Details: Anchor Points installed.		

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2026	Page: 1 of 2	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ri	isk Assessments\Nor	th Terrace\2023\Ho	race Lamb\NT18	20-07-2023

Infrastructure Management Sub-System

Roof Inspection Check



RISK ASSESSMENT

	Hazard	Risk Indicator once Controls in place	Control	
	Unprotected roof edges and height of roofs – Fall hazard	Rare x Severe Medium	No access to roof unless under a work permit and a safe system of work for prevention of falls is implemented	
Hazards	Release asbestos from parapet wall.	Rare x Severe Medium	Obtain written permit prior to disturbing asbestos containing material.	
	Walking on roof – Slip and fall hazard	Rare x Minor Low	Take care when traversing. Walk and do not run. Wear protective footwear (refer below).	
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Moderate Low	Do not commence works in extreme weather conditions which will adversely affect workers Wear a hat in open sun.	
	Working alone	Slight x Major High	A system to ensure lone worker's welfare, needs to be in place.	
Other Information	 The method of access to rooftop shall depend on the specific job task being undertaken and risk assessmen completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI); Access and work on roof top when weather is clear, dry and no high winds; Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear; Sun protection policy and procedure is in place when working outdoors; Tools to be carried in tool belt; and Plant and equipment must be well maintained and serviced regularly. 			
Instructions	 Undertake roof access in accordance with the University of Adelaide Infrastructure Management Sub-System Roof Access Permit to be obtained prior to roof access; Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and Do not carry out any tasks within/on an unguarded roof edge or fall hazard, unless a safe system of work in place to ensure the risk of a fall has been minimised. 			

LIKELIHOOD TABLE				
Category	Description			
Almost	There is an expectation that an event/incident will			
certain	occur.			
Likely	There is an expectation that an event/incident could			
	occur but not certain to occur.			
Slight	This expectation lies somewhere in the midpoint			
	between "could" and "improbable"			
Unlikely	There is an expectation that an event/incident is			
	doubtful or improbable to occur			
Rare	there is no expectation that the event/incident will			
	occur			

CONSEQUENCES TABLE					
Category	Description				
Severe	Injury resulting in death, permanent incapacity				
Major	Injury requiring extensive medical treatment,				
	hospitalisation, or activities could result in a Notifiable				
	occurrence.				
Moderate	Injury requires formal medical treatment (hospital				
	outpatient/doctors visit etc), activities could result in				
	an Improvement Notice.				
Minor	Injury requires first aid				
Negligible	Injury requires minor first aid (e.g. band aid), or result				
	in short term discomfort (e.g. bruise, headache,				
	muscular aches, etc)				

RISK RATING

Likelihood	Consequences					
	Negligible	ible Minor Moderate		Major	Severe	
Almost Certain	Medium	High	Very High	Very High	Very High	
Likely	Medium	Medium	High	Very High	Very High	
Slight	Low	Medium	High	High	Very High	
Unlikely	Low	Low	Medium	Medium	High	
Rare	Low	Low	Low	Medium	Medium	

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2026	Page: 2 of 2	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ri	isk Assessments\Nor	th Terrace\2023\Ho	race Lamb\NT18	20-07-2023