Roof Inspection Check



Building Details			
Building Name: Wine Innovation East	Date of Inspection: 23/08/2023	Risk	
Building No: WT78	Keys Required: Roof access and Plant room	Medium	
Roof Access Details			

THIS ROOF IS NOT TO BE ACCESSED UNTIL TELECOMMUNICATION TOWERS HAVE BEEN TURNED OFF

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof.
- If using a harness attached to an anchor point/static line all workers must have current Working at Heights training and anchor points/static lines must have been certified in the last 12 months.

Enter building through main entrance and turn left at first corridor. Before entering room 103 (staff kitchen) above is a roof hatch with a ladder (roof hook located in room 103), light is directly below roof hatch.

Climb ladder to platform and on left hand side is a padlocked small door, open lock (roof access key) and exit through door to roof.



Hatch outside RM 103



Platform



South west roof

<u>No access to areas without walkways</u> unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof access

Roof Space

There are two roof spaces (northern and southern). To access southern roof space, see above. To access northern roof space, enter through main entrance, turn right and enter room 112. Directly above you on the right is a roof hatch with an inbuilt ladder.



Roof hatch room 112

Roof Details	
Roof Material:	No. of Roofs on Building:
Iron	Four

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	August 2026	Page: 1 of 3	
Filepath	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ris	k Assessments\Waite	2023\Wine Innovati	on East\WT78 23-	-08-23 Wine

Infrastructure HSW Management Sub-System

Roof Inspection Check



Pitch: < 15°	☑ near flat 5°	Roof Height (m): Main: 13m Risen plant: 16
Gutter Details: Box Gutter		Fragile Panels / areas:
Walkways Platforms Fixed Ladders Other:	☑ ☑ Plant Platforms ☑ Inside plant room	Parapet Details (height, construction): 1-1.5m
Description of Roof Solar Panels Telecommunication to		Number:
Other Details: Anchor Points		

Static lines

Instructions

RIJ	A ASSESSIVIEN I					
	Hazard	Risk Indicator once Controls in place	Controls			
	Unprotected roof edges and height of roofs – Fall Hazard	Rare x Severe Medium	No access to roofs without a permit to work and a documented safe system of work.			
Hazards	Electro-Magnetic Energy – Telecommunication Towers	Rare x Severe Medium	Prior to commencing work or accessing external roof you must obtain a general permission to work and towers must be turned off.			
Ÿ	Slip/trip hazards on plant platforms and walkways.	Rare x Moderate Low	No running. Wear long sleeve trousers and safety footwear.			
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Bare y Minor Lio not commence works in ey				
	Working alone	Rare x Moderate Low	A system needs to be in place to ensure lone worker's welfare.			
Other Information	 The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI); Access and work on roof top when weather is clear, dry and no high winds; Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear; Sun protection policy and procedure is in place when working outdoors; Tools to be carried in tool belt; and Plant and equipment must be well maintained and serviced regularly. 					

- 6. Plant and equipment must be well maintained and serviced regularly.
 - Undertake roof access in accordance with the University of Adelaide Infrastructure Management Sub-System
 Roof Access Permit to be obtained prior to roof access;
 - 3. Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and
 - 4. Do not carry out any tasks within on an unguarded roof edge or fall hazard, unless a safe system of work is in place to ensure the risk of a fall has been minimised.

LIKELIHOOD TABLE						
Category Description						
Almost	There is an expectation that an event/incident will					
certain	occur.					
Likely	There is an expectation that an event/incident could occur but not certain to occur.					

CONSEQUEN	CONSEQUENCES TABLE					
Category	gory Description					
Severe	Injury resulting in death, permanent incapacity					
Major	Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiable occurrence.					

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	August 2026	Page: 2 of 3	
Filepath	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Ris	k Assessments\Waite	2023\Wine Innovati	on East\WT78 23	-08-23 Wine

Infrastructure HSW Management Sub-System





•		s expectation lies somew	•		Moderate	Injury requires formal medical	· ·	
	between "could" and "improbable"		able			outpatient/doctors visit etc), ac	tivities could result in	
				_		an Improvement Notice.		
Unlikely	There is an expectation that an event/incident is			Minor	Injury requires first aid			
	doubtful or improbable to occur							
Rare				Negligible	Injury requires minor first aid (e.g. band aid), or resu			
	occur					in short term discomfort (e.g. b	ruise, headache,	
						muscular aches, etc)		
RISK RATING		1		, ,				
Likelihood					Consequences	S		
Negligible Minor			Moderate	Major	Severe			
Almost Certai	n	Medium	High		Very High	Very High	Very High	
Likely		Medium	Medium	High		Very High	Very High	
Slight		Low	Medium	High		High	Very High	
Unlikely		Low	Low		Medium	Medium	High	
Rare		Low	Low		Low	Medium	Medium	



Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	August 2023	Version:	3.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	August 2026	Page: 3 of 3	
Filepath	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01 Risl	k Assessments\Waite	2023\Wine Innovati	on East\WT78 23	-08-23 Wine