Infrastructure Management Sub-System

Roof Inspection Check



Building Details

Building Name: Davies Building

Building No: WT34

Date of Inspection: 8/03/2024

Risk

Keys Required:

Building and roof access.

Medium

Roof Access Details

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof.
- A harness must be attached to the static line to access the walkway. All workers must have current Working at Heights training and anchor points/static lines must have been certified in the last 12 months.

Walk through entrance and take staircase to level mezzanine level, enter office directly on the left and open first door on right. Enter roof space/plantroom and walk towards access ladder. A building key is required to open the door to access the plant room. To access roof area, a roof access key is required.











Entrance to building

Door to roof space

Roof access

Walkway and static line Access to upper roof

<u>No access to areas without walkways</u> unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Details		
Roof Material: Iron		No. of Roofs on Building: 2 different areas.
Pitch: < 15°	Ø	Roof Height (m): 6 → 7 metres.
Gutter Details: Box Gutter	Ø	Fragile Panels / areas:
Walkways	\square	Parapet Details (height, construction):
Platforms		
Fixed Ladders Other:	☑	
Description of Roof Plan Air conditioning Fume cupboard Solar panels an	units. exhausts.	Number: Multiple.
Other Details:		

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	June 2024	Version:	1.0
		D			
Authorise	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	June 2027	Page: 1 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0	1 Risk Assessmer	nts\Waite\2023\Davi	es\WT34 8-03-20	024 Davies

Infrastructure Management Sub-System

Roof Inspection Check



RISK ASSESSMENT

	Hazard	Risk Indicator once Controls in place	Control		
	Unprotected roof edges and height of roofs – Fall Hazard	Rare x Severe Medium	No access to roofs without a permit to work and a documented safe system of work.		
Hazards	Airbourne hazardous chemicals (Venting or Flumes)	Rare x Severe Medium	Check with Building Owner and/or Laboratory Manager and undertake a risk assessment. Contact FM for details		
Haz	Slip/trip hazards on plant platforms and walkways.	Rare x Moderate Low	No running. Wear long sleeve trousers and safety footwear.		
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Minor Low	Do not commence works in extreme weather conditions which will adversely affect workers.		
	Working alone	Rare x Moderate Low	A system needs to be in place to ensure lone worker's welfare.		
Other Information	 The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI); Access and work on roof top when weather is clear, dry and no high winds; Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear; Sun protection policy and procedure is in place when working outdoors; Tools to be carried in tool belt; and Plant and equipment must be well maintained and serviced regularly. 				
Instructions	 Roof Access Permit to be obtained prior to roof access; Undertake roof access in accordance with the University of Adelaide Roof Safety instructions; Venting or Fumes - airborne hazardous chemicals: check with Building Owner, Laboratory Manager and/or the Maintenance Service Centre and undertake a risk assessment; Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and Do not carry out any tasks within on an unguarded roof edge or fall hazard, unless a safe system of work is in place to ensure the risk of a fall has been minimised. 				

LIKELIHOOD TABLE			
Category	Description		
Almost	There is an expectation that an event/incident will		
certain	occur.		
Likely	There is an expectation that an event/incident could		
	occur but not certain to occur.		
Slight	This expectation lies somewhere in the midpoint		
	between "could" and "improbable"		
Unlikely	There is an expectation that an event/incident is		
	doubtful or improbable to occur		
Rare	there is no expectation that the event/incident will		
	occur		

CONSEQUENCES TABLE				
Category	Description			
Severe	Injury resulting in death, permanent incapacity			
Major	Injury requiring extensive medical treatment,			
	hospitalisation, or activities could result in a Notifiable			
	occurrence.			
Moderate	Injury requires formal medical treatment (hospital			
	outpatient/doctors visit etc), activities could result in			
	an Improvement Notice.			
Minor	Injury requires first aid			
Negligible	Injury requires minor first aid (e.g. band aid), or result			
	in short term discomfort (e.g. bruise, headache,			
	muscular aches, etc)			

RISK RATING

Likelihood	Consequences					
	Negligible	Minor	Moderate	Major	Severe	
Almost Certain	Medium	High	Very High	Very High	Very High	
Likely	Medium	Medium	High	Very High	Very High	
Slight	Low	Medium	High	High	Very High	
Unlikely	Low	Low	Medium	Medium	High	
Rare	Low	Low	Low	Medium	Medium	

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective D	June 2024	Version:	1.0
Authorise	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	June 2027	Page: 2 of 3	
Filepath	S:\Services Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0	1 Risk Assessmer	nts\Waite\2023\Davi	es\WT34 8-03-20	024 Davies

Infrastructure Management Sub-System

Roof Inspection Check





Warn	ing	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	June 2024	Version:	1.0
	_		D			
Autho	orise	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	June 2027	Page: 3 of 3	
Filepa	ath	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\0	1 Risk Assessme	nts\Waite\2023\Davi	es\WT34 8-03-20	024 Davies