Infrastructure Management Sub-System

Roof Inspection Check

THE UNIVERSITY ofADELAIDE

Building Details		
Building Name: Woolhouse Building Building No: WT79	Date of Inspection: 17/07/2024	Risk
Building No: W179	Keys required Roof Access and Plant Room	Medium
Roof Access Details		

- Right of Access Permit is only for visual inspection and a different permit is required before commencing any work on the roof.
- If using a harness attached to an anchor point/static line all workers must have current Working at Heights training and anchor points/static lines must have been certified in the last 12 months.
- Skylights present on Level 3 roof.

Walk towards main library entrance, before entering library turn right. On your left hand side, you will see a Plant Room door, enter (light on left hand side) and climb staircase to the roof space. At top of staircase, follow walkway and turn right, then turn left and on your left-hand side you will see a door. Enter room (light on right hand side) and on your left is a fixed ladder. Climb ladder onto small platform and open locked small hatch. Directly outside of hatch is a static line.











Plant room door

Walkway

Door to roof access

Skylights

Ladder to roof hatch Static line

No access to areas without walkways unless a safe system of work is in place to ensure the risk of a fall has been minimised (2012 SA WHS Regulations Part 4), this could include using industrial fall arrest harness attached to the static lines or anchor points if available.

Roof Space

Walk towards main library entrance, before entering library turn right. On your left hand side, you will see a Plant Room door. Enter (light on left hand side) and climb staircase to the roof space. There are two plant rooms on both the east and western side





Walkways



Plant in roof space



Roof space two

Roof Details	
Roof Material: Iron & Terracotta	No. of Roofs on Building: Three levels.
Pitch: 15° to 30 ☑	Roof Height (m): 10m

Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2024	Version:	4.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2027	Page: 1 of 3	
Filepath	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01	Risk Assessments	Waite\2023\Woolhou	ise Building\WT79	9 17-07-24

Roof Inspection Check



	Details: ernal Gutter ☑		Fragile Panels / areas: N/A			
Walkwa Platform Static Li Anchor	ns N/A ine Yes	Parapet Details (height, construction): Nil.				
	otion of Roof/Space Plant: air conditioning systems anels		Number: Multiple.			
	Details: nes and anchor points K ASSESSMENT					
	Hazard	Risk Indicator once Controls in place	Control			
rds	Unprotected roof edges and height of roofs – Fall Hazard	Rare x Severe Medium	No access to roofs without a permit to work and a documented safe system of work.			
Hazards	Slip/trip hazards on plant platforms and walkways.	Rare x Moderate Low	No running. Wear long sleeve trousers and safety footwear.			
	Weather – Heat, rain, strong winds – Heat exhaustion, dehydration, sunburn, colds, fall hazard	Rare x Minor Low	Do not commence works in extreme weather conditions which will adversely affect workers.			
	Working alone	Rare x Moderate Low	A system needs to be in place to ensure lone worker's welfare.			
	Skylights on level 3 roof	Rare x Severe Medium	No access to roofs without a permit to work and a documented safe system of work.			
Other Information	 The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI); Access and work on roof top when weather is clear, dry and no high winds; Footwear must be toe steel capped and comply with AS/NZS 2210 for type 1 safety footwear; Sun protection policy and procedure is in place when working outdoors; Tools to be carried in tool belt; and Plant and equipment must be well maintained and serviced regularly. 					
Instructions	 Plant and equipment must be well maintained and serviced regularly. Undertake roof access in accordance with the University of Adelaide Infrastructure Management Sub-System Roof Access Permit to be obtained prior to roof access; Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and Do not carry out any tasks within on an unguarded roof edge or fall hazard, unless a safe system of work is in place to ensure the risk of a fall has been minimised. 					

LIKELIHOOD .	LIKELIHOOD TABLE					
Category	Description					
Almost	There is an expectation that an event/incident will					
certain	occur.					
Likely	There is an expectation that an event/incident could					
	occur but not certain to occur.					
Slight	This expectation lies somewhere in the midpoint					
-	between "could" and "improbable"					
Unlikely	There is an expectation that an event/incident is					
	doubtful or improbable to occur					
Rare	there is no expectation that the event/incident will					
	occur					

CONSEQUEN	CONSEQUENCES TABLE					
Category	Description					
Severe	Injury resulting in death, permanent incapacity					
Major	Injury requiring extensive medical treatment,					
	hospitalisation, or activities could result in a Notifiable					
	occurrence.					
Moderate	Injury requires formal medical treatment (hospital					
	outpatient/doctors visit etc), activities could result in					
	an Improvement Notice.					
Minor	Injury requires first aid					
Negligible	Injury requires minor first aid (e.g. band aid), or result					
	in short term discomfort (e.g. bruise, headache,					
	muscular aches, etc)					


Warning	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2024	Version:	4.0
Authorised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2027	Page: 2 of 3	
Filepath	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01	Risk Assessments	Waite\2023\Woolhou	se Building\WT7	9 17-07-24

Infrastructure Management Sub-System



Roof Inspection Check

RISK RATING					
Likelihood			Consequences		
	Negligible	Minor	Moderate	Major	Severe
Almost Certain	Medium	High	Very High	Very High	Very High
Likely	Medium	Medium	High	Very High	Very High
Slight	Low	Medium	High	High	Very High
Unlikely	Low	Low	Medium	Medium	High
Rare	Low	Low	Low	Medium	Medium



	SAFETY SYSTEM LEGEND					
MARK	ατγ	DESCRIPTION	RATING			
0	12	FALL ARREST ANCHO - COBRA (TIMBER MOUNTED)	15 kN			
×	-4-	FALL ARREST ANCHOR - SAYFA 360 SMAP	15 kN			
	2	STATIC LINE - SAYFA METAL DECK MOUNT	22 KN			

Warnin	g	This process is uncontrolled when printed. The current version is available on the I&TS Website.	Effective	July 2024	Version:	4.0
Author	ised	Director, Capital Projects & Facilities Management Infrastructure Branch Division of University	Review	July 2027	Page: 3 of 3	
Filepat	n	S:\Services_Resources\Infrastructure\Shared\HSW\01. Hazard Management\01 Roof Access\01	Risk Assessments\	Waite\2023\Woolhou	use Building\WT7	9 17-07-24