



9<sup>th</sup> January 2019

## Certificate of Compliance University of Adelaide North Terrace Campus Building NT21 Ingkarni Wardli

Inspected to comply with AS1891.4-2009 Industrial fall arrest systems and devices- Part 4: Selection, use and maintenance.

**LOCATION:** NT21 Ingkarni Wardli

### 85 Davit Sockets:

**System ID:** NT21-DC-1 → NT21-DC-25 **Level 8** (25 Davit Sockets)  
NT21-DC-26 → NT21-DC-73 **Level 7** (48 Davit Sockets)  
NT21-DC-74 → NT21-DC-85 **Level 5** (12 Davit Sockets)  
( Level 5 One socket unable to inspect it is covered by artificial grass)

### 4 Davit Arms:

**System ID:** Two part system for davit arms

Davit Post	Extension Arm
NT21-DP-1	NT21-EA-1
NT21-DP-2	NT21-EA-2
NT21-DP-3	NT21-EA-3
NT21-DP-4	NT21-EA-4
NT21-DP-5	NT21-EA-5
NT21-DP-6	NT21-EA-6

## Davit Sockets

**Location:** NT21 – Ingkarni Wardli

**System ID:** NT21-DC-1 → NT21-DC-25 **Level 8** (25 Davit Sockets)  
NT21-DC-26 → NT21-DC-73 **Level 7** (48 Davit Sockets)  
NT21-DC-74 → NT21-DC-85 **Level 5** (12 Davit Sockets)

Complying Standard: AS/NZS 1891.4.2009

Installer: Unknown  
Manufacturer: Unknown  
Model: Engineered Davit System (Rope access only)  
Rating: 12kn  
Max Users: 1  
Fixing Design: Cast in M16 Allthread bars  
Load test: N/A

Installation date: 12/9/2012  
In service date: 12/9/2012

Verdict: Passed

Action taken: Visual inspection

**Notes:** Covers missing on davit cups - NT21-DC-21, NT21-DC-24, NT21-DC-25.

# Purlin Anchors

**Location: NT21 – Inγκarni Wardli**

**Level 9**

**System ID:** NT21-PA-1  
NT21-PA-2  
NT21-PA-3  
NT21-PA-4  
NT21-PA-5  
NT21-PA-6  
NT21-PA-7  
NT21-PA-8  
NT21-PA-9  
NT21-PA-10  
NT21-PA-11

Complying Standard: AS/NZS 1891.4.2009

Installer: RIS  
Manufacturer: RIS  
Model: ESL22  
Rating: 15kn  
Max Users: 1  
Fixing Design: Purlin Mount  
Load test: N/A

Installation date: Unknown  
In service date: 12/09/2012

**Inspection date Pass: 8/1/2019**

**Next Inspection due: 8/1/2020**

Harrison Webb  
Vertigo High Access Services