I&TS HSW Management Sub-System

4-01F01 Roof Inspection Check



Building Details							
Building Name: Hickinbotham Building Building No: RW051	Date of Inspection: 10/04/2019	Inherent Risk					
	Keys required: Plant Room	Medium					

Roof Access Details

No fixed external or internal access. Method of access shall depend on the specific job being undertaken via a risk assessment process and a working at heights and/or roof access permit.

Photos



Roof Details	
Roof Material: Spandec	No. of Roofs on Building: 1
Pitch: Near flat <5°	Roof Height (m): Approximately 3.3 metres
Gutter Details:External GutterBox GutterX	Fragile Panels / areas: Sky Lights
Access: Walkways Platforms Fixed Ladders	Parapet Details (height, construction): Nil
Description of Roof Plant: Various Fume cupboards western and eastern sides Various Skylights	
Other Details:	

Potential for exposure to fumes – Liaise with Campus Services to arrange appropriate timing for access. This building is also linked to the RW051 Hickinbotham Building (refer to separate risk assessment).

Risk Assessment

Hazards	Hazard	Risk Indicator once Controls in place	Control		
	Fall hazard; Unprotected roof edges upper level roof	Rare x Severe Medium	Do not carry out any tasks at an unguarded roof edge unless a fall prevention device in implemented in restraint method.		
	Slip & trip hazard; Walking on roof	Rare x Minor Low	Walk and do not run. Wear protective footwear. Uneven levels create trip hazards. Stop work if weather makes footing risky.		
	Environmental hazard; Weather – Heat, rain, strong winds	Rare x Minor Low	Do not work in extreme weather conditions which will adversely affect workers		
	Venting/Fume Cupboards – Exposure to airborne hazardous chemicals hazard	Rare x Severe Medium	Venting/Fume Cupboards – Exposure to airborne hazardous chemicals hazard		

Warning	This process is uncontrolled when printed. The current version is available on the I&TS	Effective	March 2015	Version:	2.0
Authorised	sed Director of Infrastructure & Chief Information Officer		March 2020	Page: 1 of 2	
Filepath					

This expectation lies somewhere in the midpoint between

There is an expectation that an event/incident is doubtful or

Minor

High

Medium

Medium

Low

Low

there is no expectation that the event/incident will occur

"could" and "improbable"

Negligible

Medium

Medium

Low

Low

Low

improbable to occur



4-01F01 Roof Inspection Check

Slight

Unlikely

Rare

Likely

Slight

Rare

Unlikely

RISK RATING Likelihood

Almost Certain

Other Information		 The method of access to rooftop shall depend on the specific job task being undertaken and risk assessment completed prior to commencement of work and included in Job Safety Analysis (JSA) or Safe Work Method Statement (SWMS) or Safe Work Procedure (SWP) and Safe Work Instruction (SWI); Access and work on roof top when weather is clear, dry and when winds do not create added risk; Footwear must comply with AS/NZS 2210 and appropriate to job task being undertaken; Sun protection policy and procedure is in place when working outdoors; Ensure that tools are secured on their person or a safe work method for bringing tools to and from the task has been determined prior to commencement of job; and Tools to be restrained to prevent falling. 					
Instructions	 Roof Access Permit to be obtained provide the University of Adelaide Roof Safety instructions; Undertake roof access in accordance with the University of Adelaide Roof Safety instructions; Risk assessment is limited to identifying hazards when accessing roof; Hazards listed above are current at time of inspection; It is responsibility of person accessing roof to conduct a formal risk assessment prior to commencing work; and University of Adelaide conduct roof access inspections regularly to ensure legislative compliance. 						
LIKELIH	OOD TAI	BLE	1	CONSEQUE	CONSEQUENCES TABLE		
Category Description			Category	Description			
Almost certain There is an expectation that an event/incident will occur.			Severe	Injury resulting in death, permanent incapacity			
Likely There is an expectation that an event/incident could occur but not certain to occur.			Major	Injury requiring extensive medical treatment, hospitalisation, or activities could result in a Notifiable occurrence.			

Moderate

Negligible

Consequences

Moderate

e<mark>ry Hi</mark>

High

High

Medium

Low

Minor

Injury requires formal medical treatment (hospital

Major

Very Hig

High

Medium

Medium

Injury requires first aid

outpatient/doctors visit etc), activities could result in an

Injury requires minor first aid (e.g. band aid), or result in short term discomfort (e.g. bruise, headache, muscular

Severe

Very High

Very High

Very High

High

Medium

Warning	This process is uncontrolled when printed. The current version is available on the I&TS	Effective	March 2015	Version:	2.0
Authorised	rised Director of Infrastructure & Chief Information Officer		March 2020	Page: 2 of 2	
Filepath					